9. Home Department (Projects 31-33)

Project No: 31

Executing Agency:

Project Name: High End Security and Law & Order Systems in J&K

Implementing Agency: M/o Home Affairs, GoI

Home Department, Go JK Police Headquarters, J&K

Target Date of Completion: September 2022

Financial Status: Rs. in crore

PMDP Cost	Funds Sanctioned	Funds Released	Funds Utilized
500.00*	500.00	362.66	306.03

^{*100%} funded by GoI, reimbursable under SRE.

Year-wise Utilization of Funds:

Rs. in crore

Voor	F	unds Release	ed	1	Funds utilized		
Year	C.S.	S.S.	Total	C.S.	S.S.	Total	
2016-17	15.52	0.00	15.52	15.52	0.00	15.52	
2017-18	154.34	0.00	154.34	154.34	0.00	154.34	
2018-19	92.09	0.00	92.09	92.09	0.00	92.09	
2019-20	65.30	0.00	65.30	29.77	0.00	29. 77	
2020-21	26.52	0.00	26.52	14.31	0.00	14.31	
2021-22	8.89	0.00	8.89	0.00	0.00	0.00	
Total	362.66	0.00	362.66	306.03	0.00	306.03	

Project Scope:

- a) BP vehicles and body armour etc.
- b) Security equipment/State-wide surveillance system/Law & order equipment.

Present Status:

> Financial status of various components of the project is as follows:

S. No.	Description/ category of work	Allocation (Rs in crore)	Expenditure (Rs in crore)
1.	BP vehicles and body armour etc.	203.26	162.77
2.	Security equipment/State wide surveillance system/ Law and order equipment	296.74	141.32
	Total	500.00	304.09

- ➤ Most of the procurements in the project have been completed and procurement in some cases are at final stages.
- ➤ For Integrated Command Centre (CCTV surveillance project), Messrs Ernst & Young has been selected as PMU and Consultant and formal agreement signed on 22.10.2020. DPR is

under preparation and expected by April, 2021. Project completion is likely by September 2022.

/////

Project No: 32

Project Name: IR Battalions (5 in J&K at approximate cost of Rs60 crore

per Battalion)

Implementing Agency: M/o Home Affairs, GoI

Home Department, Go JK

Executing Agency: Police Headquarters, J&K

Target Date of Completion: 2023 (Substantially completed)

Financial Status: Rs. in crore

PMDP Cost	Funds Sanctioned	Funds Released	Funds Utilized	
300.00	300.00*	320.95	208.10	

^{*} Infrastructure: Rs 125 crore (CS); Salary and procurement part: Rs 175 crore (Rs 130.50 crore CS and Rs 44.50 UT share).

Year-wise Utilization of Funds:

Rs. in crore

Year	Funds released			Funds utilized		
rear	C.S.	S.S.	Total	C.S.	S.S.	Total
2017-18	28.46	3.49	31.95	28.48	3.49	31.97
2018-19	89.98	32.81	122.79	89.98	32.81	122.79
2019-20	30.00	55.11	85.11	14.91	11.55	26.46
2020-21	28.00	25.10	53.10	1.90	6.22	8.12
2021-22	0.00	28.00	28.00	0.00	18.76	18.76
Total	176.44	144.51	320.95	135.27	72.83	208.10

Present Status:

- > 3999 constables recruited for 5 IR Battalions. Deployed for law & order duties after undergoing Basic Recruitment Training Course (BRTC) in various training institutes.
- ➤ 58 Sub Inspector (Direct Quota) also recruited for these 5 IR Battalions and are presently undergoing BRTC at SKPA Udhampur.
- ➤ Component-wise details of expenditure incurred on the project is as follows:

Rs. in crore

S. No	Component	Allocation earmarked	Funds utilized	Remarks
1	Infrastructure/ buildings	124.83 (CS) 125.00 (SS)	1.90 (CS) 31.34 (SS)	Details in following table.
2	Salary	120.94	120.94	Recurring.
3	Uniform	6.20	6.20	Completed
4	Equipment	2.40	2.40	Completed
5	Communication	2.38	2.38	Completed

S. No	Component	Allocation earmarked	Funds utilized	Remarks
6	Mobility (vehicles)	16.32	16.23	All 163 vehicles received.
7	Arms & Ammunition	26.93	26.71	Completed
	Total	425.00	174.86	

\succ Status of construction works for the Bn Hqrs is as under:

S. No	Battalion/ Location	Present status	Expenditure (Rs in lakh)
1	IR 21 st BN	Land acquisition:	1419.40
	Bandipora	 Transfer of state land measuring 50 Kanals at Ajas Bandipora is under process in the Revenue Department. Possession of land taken. Physical progress: 	
		 04 No. five storeyed buildings - pile work completed. 	
		 Tradesmen Block - pile work completed and mud mate in progress. Parade ground - filling in progress 	
		Road network - work in progress	
		■ Walling - work in progress	
	IR 22 nd BN	08 No. GO's residence- work in progress Land acquisition:	1001.60
2	Kishtwar	 Land acquisition: Private land measuring 61 Kanals & 01 Marla acquired, Rs 8.864 crore paid as final award. Possession of land has been taken and mutation done. 	1021.60
		Physical progress: ■ 03 No. LSQ's Block- 2 nd floor slab laid	
		03 No. USQ 8 Block- 2 nd floor slab laid 03 No. USQ Block- 2 nd floor slab laid	
		Tradesmen Block- all slabs laid and brick work in progress	
		 5 storeyed block- all slabs laid 	
		CO's residence- plinth work completed Dy CO's residence and 08 No. CO's residence. BCC sleb laid.	
3	IR 23 rd BN	 Dy. CO's residence and 08 No. GO's residence- RCC slab laid Land acquisition: 	882.63
	Pulwama	 Acquisition of private land measuring 120 Kanals at Lethpora, 	002.00
		Pulwama is under process with collector Land Acquisition Pulwama. Rs 13.33 crore placed at the disposal of Collector LA. Possession of land taken.	
		Physical progress:	
		04 storeyed LSQ Block - ground floor brick work in progress	
		Tradesmen Block - 1st floor column work in progress	
		 Administrative Block - ground floor slab laid Hostel Block - ground floor slab laid 	
		Kot/ Quarter Guard - ground floor slab laid	
		Boundary wall - work in progress	
		08 No. GO's residence - earthwork excavation completed	
4	ID 24th DN	USQ Block-foundation in progress. Land acquisition:	0.00
4	IR 24 th BN Udhampur	Land acquisition: ■ State land measuring 100 K under khasra No. 813/96 min situated at	0.00

S. No	Battalion/ Location	Present status	Expenditure (Rs in lakh)
		village Roun Tehsil and District Udhampur for establishment of IRP 24 Bn. has been transferred in favour of Home Department	
		Physical progress:	
		 Work allotted and work on approach road to be started. 	
5	IR 25 th BN	Gol has sanctioned 05 IR Bns for erstwhile state of J&K, with the	0.00
	Leh	reorganization of J&K into two UTs i.e. UT of J&K and UT of Ladakh. IR 25th	
		BN Leh pertains to UT of Ladakh.	
	TOTAL		3323.63

Bottlenecks/ issues/ action required, if any:

➤ Nil.

/////

Project No: 33

Project Name: Enhance rate of remuneration to SPOs from Rs 3,000 p.m.

to 6,000 p.m.

Implementing Agency: 1. Ministry of Home Affairs, GoI

2. Home Department, GoJK

Date of Completion: Completed

Financial Status: Rs. in crore

PMDP Cost	Funds Sanctioned	Funds Released	Funds Utilized	
450.00*	450.00	450.00	450.00	

^{*100%} funded by GoI, reimbursable under SRE.

Year-wise Utilization of Funds:

Rs. in crore

Year	F	unds release	:d	Funds utilized (Reimbursable mode)		
2 00.2	C.S.	S.S.	Total	c.s.	S.S.	Total
2016-17	189.153	0.00	189.153	161.48	0.00	161.48
2017-18	210.00	0.00	210.00	207.57	0.00	207.57
2018-19	105.00	0.00	105.00	80.95	0.00	80.95
Total	504.153	0.00	504.153	450.00	0.00	450.00

[•] Reimbursement claims lodged to MHA under SRE through Finance Department on monthly basis.

Present Status:

Action completed after issuance of sanction for enhancement of monthly remuneration in favour of SPOs vide Government Order No. 215-Home of 2016 dated 11.04.2016. The order has been implemented and honorarium paid to the SPOs w.e.f. 01.01.2016 as per following revised rates:

Less than one year Rs 5,000 Completion of one year Rs 5,500 Completion of 3 years Rs 6,000

- From December 2017, payment of honorarium is being made through DBT mode. The expenditure incurred under the scheme is being reimbursed under SRE.
- ➤ W.e.f. 26.09.2018, the monthly honorarium of the SPOs has again been revised by the MHA as per following details:

S. No.	Length of service	No. of SPOs at present	Monthly honorarium
1	Less than 5 years	10,967	Rs 6,000
2	Completion of 5 years	10,623	Rs 9,000
3	Completion of 15 years	8,411	Rs 12,000

➤ W.e.f. 02.08.2019, the monthly honorarium of the SPOs has further been revised by the MHA as per following details:

Service up to 3 years

Completion of 3 years

Rs 6,000

Rs 9,000

Rs 12,000

Completion of 10 years

Completion of 15 years

Rs 18,000

➤ Utilization of funds as honorarium to SPOs over the years is as under:

Financial Year		2015-16	2016-17	2017-18	2018-19	2019-20
Amount (Rs crore)	in	84.96	183.40	201.32	252.16	389.90

/////